



Status of Sustainable Groundwater Management Act Implementation

SCV GSA Board Meeting
January 25, 2021
Item No. 3.5

Recent Key Accomplishments

Technical

- Sustainable Management Criteria
- Groundwater Flowmodel peer review
- Site Access Agreements
- Published Draft TMs
 - Groundwater Surface Water Interactions
 - Potential Groundwater Dependent Ecosystems
 - Hydrogeologic Conceptual Model
 - Groundwater Budget

Recent Key Accomplishments

Outreach

- Completion of Water Budget Workshop activities
- Two discussions with SAC on Sustainable Management Criteria
- Continual website updates to make multiple resources accessible

Recent Key Accomplishments

Grants

- Round 2 and Round 3 grants
 - Reimbursement available is \$1,307,159
 - \$462,054 reimbursement to date

Six Month Look Ahead

Data Review and Assessment

- Tech memos completed in June 2021 describing Data Assessment, Data Gaps, Recommendations for GW Monitoring Program, Sampling and Analysis Plan

Groundwater Model Update and Readiness

- Additional minor model refinements may be made.
- Grant Deliverable prepared summarizing GW Model update.
- Flowmodel Peer review efforts will be completed

Six Month Look Ahead

Groundwater Surface Water Interactions

- Finalize site access agreements with City and County.
- Prepare grant deliverable summarizing findings related to groundwater surface water interactions.

Water Budget Development

- Historic, Current, and Future water budgets will be completed. Prepare grant deliverable.

Hydrogeological Conceptual Model

- Additional clarifications will be made (new X-section). Document completion.

Six Month Look Ahead

Development of Sustainable Management Criteria

- Ongoing efforts relating to stakeholder engagement, Draft Technical Memo Preparation, Public Workshop, Briefing to SCV-GSA Board, preparation of grant deliverable.

Projects and Management Actions

- Work will continue to consider any needed projects and basin management actions necessary to maintain or reach sustainability. Ongoing stakeholder process will take place. Preparation of a technical memorandum.


Six Month Look Ahead

Outreach

- Completion of Workshop Cycle 6 on Sustainable Management Criteria
- Initiate work for Workshop Cycle 7 on Projects and Management Actions


Challenges

Ongoing challenge with site access agreements



Fiscal

Project is within budget.



Conclusions

- Significant progress last quarter.
- Schedule/data concern with field work being mitigated.
- Anticipate completion of access agreement with City in February
- A number of new technical documents will be completed in the next six months.
- The Stakeholder Advisory Committee process, workshops, and briefings with your Board will continue.